Joao & Bradley Construction, Co. Inc.
P.O. Box 20345
Lehigh Valley, PA 18002-0345

ANTICIPATED CONSTRUCTION SCHEDULE

PROJECT NAME: WEST END PHASE II
OWNER(S): NORTHAMPTON BUCKS COUNTY MUNICIPAL AUTHORITY
CONTRACT #(S): 7-S-08
J&B JOB #: 09-11
ENGINEER: GILMORE & ASSOCIATES, INC.

Latest revision: 1/19/10
REVISION NO.: 1

ITEM	Description	ANTICIPATED STARTING DATE	ANTICIPATED ENDING DATE	Nov-09	Dec-09	Jan-10	Feb-10	Mar-10	Apr-10	May-10	Jun-10	Jul-10	Aug-10	Sep-10	Oct-10
1	NTP	11/4/09		*											
2	SUBMITTAL REVIEW	11/4/09	12/15/09	**********											
3	MOBILIZATION	11/12/09	12/31/09	**********											
4	PA 1-CALL, SURVEY, STAKE-OUT	11/16/09	8/30/10	**********	**********	**********	**********	**********	**********	**********	**********	**********	**********	**********	**********
5	VIDEO	11/16/09	5/30/10	**********	**********	**********	**********	**********	**********						
6	E&S / TEMP. CONTROLS	11/16/09	7/30/10	**********	**********	**********	**********	**********	**********	**********	**********	**********	**********		
7	CREW NO. 1														
	MH IN62 TO MH IN73, VINCENT CIRCLE	1/18/10	1/31/10			**********									
	MH IN73 TO MH IN78, PULINSKI ROAD (1,134 LF)	2/1/10	2/8/10				*****								
	MH IN 11 TO MH IN 15, RAIL ROAD DRIVE	2/8/10	2/15/10				*****								
	CREW NO. 2														
	MH TM10 TO MH TM14, TANNER ROW	1/18/10	1/25/10			******									
	MH IN 1 TO MHIN 9, STEAMWHISTLE DRIVE	1/25/10	2/8/10				***** *****								
	MH TM 18 TO MH TM 71, INLAND ROAD	2/8/10	2/15/10				*****								
	CREW NO. 3														
	MH TM 21 TO MH TM 24, OVERLOOK DRIVE	1/18/10	1/25/10			********									
	MH TM 20 TO MH TM 30, BROOK LINE ROAD	1/25/10	2/1/10				* *****								
	MH TM 27 TO MH TM 36, BROOK LINE RD / CUTLER ROW	2/1/10	2/8/10				******								
	MH TM 36 TO MH TM 39, CUTLER ROW	2/8/10	2/15/10				******								